

BIA 2 Rural Safety and Regional Access Project		
Detailed Project Schedule		
Activity	Planned Start Date	Planned End Date
PRE-PROJECT WORK:		
Permissions to Survey	4/15/2020	12/31/2020
Kyle Pathway	5/1/2021	8/31/2021
BIA 2 Obstruction Removal Project	8/1/2021	12/31/2022
RAISE PLANNING PROJECT:		
FHWA & Oglala Sioux Tribe RAISE Planning Agreement Signed		March 2022
Planning and Preconstruction for BIA 2 Reconstruction:	April 2022	December 2025
Cadastral Survey	3/1/2022	12/31/2022
Environmental Investigations - Desktop Survey	3/1/2022	5/31/2022
Topographic Targets and LiDAR Survey	3/1/2022	12/31/2022
Cultural Resource Site Survey	6/1/2022	12/31/2022
Wetland Delineation and Threatened Endangered Species Site Survey	6/1/2022	12/31/2022
Geotechnical Investigation & Pavement Recommendations	4/1/2022	6/30/2022
NEPA Scoping	5/1/2022	6/30/2022
Preliminary Engineering Design	7/1/2022	12/31/2023
Horizontal Alignments, Vertical Profiles, and Typical Sections	7/1/2022	7/31/2022
Grading Design	8/1/2022	12/31/2023
Hydrology and Hydraulics Design	9/1/2022	11/30/2022
Potato Creek Bridge Replacement Design	3/1/2023	6/30/2023
BIA 2 Realignment Project Design (0.4-Mile Segment within 20.7-Mile Project)	10/1/2023	12/31/2024
Submittal of NEPA Checklist to FHWA Tribal Environmental Coordinator for BIA 2 Realignment Segment	1/1/2024	2/28/2024
Completion of NEPA for BIA 2 Realignment Project		March 2024
Appraisals for BIA 2 Realignment Segment	3/1/2024	6/30/2024
Submit Appraisals to BIA for Review and Approval for Trust Land for BIA 2 Realignment Segment	7/1/2024	12/31/2024
PS&E Approval for BIA 2 Realignment (0.4-Mile Segment)		December 2024
Public and Stakeholder Meetings	11/1/2022	12/31/2022
NEPA Agency Consultations	11/1/2022	6/30/2023
Submittal of Preliminary Engineering Plans to OSTDOT for Review		December 2023
Submittal of NEPA Checklist to FHWA Tribal Environmental Coordinator for Entire Project		July 2024
Environmental Review, Comments, and Resubmittals	7/1/2024	12/31/2024
Completion of NEPA for Entire Project		December 2024
Final Engineering Design	4/1/2024	12/31/2025
Utility Impacts Identified and Plans/Agreements for Relocation	1/1/2025	12/31/2025
OSTDOT Final Review	7/1/2025	9/30/2025
BIA & FHWA Review	7/1/2025	9/30/2025
Appraisals for Trust and Fee Land	1/1/2025	6/30/2025
Submit Appraisals to BIA for Review and Approval for Trust Land	7/1/2025	12/31/2025
Right-of-Way, Easement, and Temporary Construction Easement Exhibits	1/1/2025	12/31/2025
PS&E Approval		December 2025
BIA 2 Right-of-way Acquisition Project		
BIA 2 Realignment Project Area (0.4-Mile Segment)	July 2024	February 2025
Right-of-way Acquisition Fee Land	7/1/2024	12/31/2021
Right-of-way Acquisition Trust Land	1/1/2025	2/28/2025
BIA 2- Kyle to SD44 (Remaining 20.3-Miles)	January 2026	December 2026
Right-of-way Acquisition Fee Land	1/1/2026	6/30/2026
Right-of-way Acquisition Trust Land	7/1/2026	12/31/2026